

NEW MCEWEN HIGH SCHOOL UPDATE

NEW BUILDING UPDATES

- Site trenching and backfill is in progress to install utility lines prior to pouring the concrete building slab.
- Building corners were marked for the first area of building construction (between MES and the existing 9-12 buildings).
- Grease trap was set in ground, and final installation is in progress.
- Building foundation construction is in progress. Footings were dug, and rebar was set for pouring of concrete. Rebar was extended vertically for tying into walls upon the completion of footing.



6-8 BUILDING ADDITION

- Interior vertical masonry wall construction is in place with conduit and junction boxes.
- Steel beams, joists, and deck are in place.
- The fire barrier has been extended above the existing roof line.
- Brick ties were set in walls in preparation for exterior brick.
- TPO roof membrane was put in place in preparation for installation of gutters, downspouts, and roof edge flashing.
- Mechanical duct installation is in progress.
- Plumbing lines were installed and extended through walls for connection to plumbing fixtures.

