

NEW MCEWEN HIGH SCHOOL UPDATE

NEW 9-12 BUILDING UPDATES

- Significant progress on utility trenches, footings, foundation walls, and pouring of floor slabs.
- Rebar extended vertically for tying in block wall as it is set on foundation walls.
- Floor slab poured and tied into perimeter block foundation.
- Below-slab aggregate and vapor barrier in place with sealed seams in preparation for pouring of floor slab.
- Trenches and rebar in place for thickened slabs and wire mesh in place for floor slab reinforcement.
- Underground plumbing lines installed prior to the pouring of the concrete building slab.



6-8 BUILDING ADDITION

- Additional electrical wire and conduit installed.
- Electrical equipment and conduit installed.

