

NEW MCEWEN HIGH SCHOOL UPDATE

NEW 9-12 BUILDING UPDATES

- Additional concrete footings poured with rebar extended vertically for tying in vertical block walls. Additional floor slab has been poured over slab aggregate, vapor barrier, and wire mesh reinforcement.
- Vertical wall construction in progress around classroom wing and Ag Shop. Exterior walls include brick ties for upcoming brick installation. Horizontal joint reinforcement in place for tying in interior walls.
- Kitchen/Cafeteria wall construction complete, and steel joists set in place with cross bracing. Electrical conduit installation in progress.
- Steel joists are being set on block walls at gym locker rooms.



6-8 BUILDING ADDITION

- Sealant applied to fire barrier between new and existing construction and around electrical room.