

# NEW MCEWEN HIGH SCHOOL UPDATE

## NEW 9-12 BUILDING UPDATES

- Black waterproof membrane applied to wall on one-story portion of building and a portion of the gym walls.
- Brick being set and tied into walls with brick ties.
- Header construction in progress in preparation for placement of second floor concrete floor panels. Temporary supports to be removed upon completion.
- Plumbing, electrical, and mechanical line installation in progress around entire first floor. Plumbing lines in place for SPED toilet and laundry and incorporated into interior vertical walls.



## 6-8 BUILDING ADDITION

- Exterior brick installation complete with through wall flashing and weep holes at base of wall.
- Classroom mechanical unit installation in progress.